SAFETY · CHECKLIST

Checklist
for sign-off.

Egger PowAir clarifies these points with the plant operator prior to every deployment. Available as a PDF to forward to the safety officer.

01	**Room and ventilation** Size, air exchange, CO_2 measurement	☐
02	**Cordoning-off and noise** Area, hearing protection for third parties	☐
03	**Power and plant status** ongoing operation or standstill	☐
04	**Dusts and explosion protection** Zones, grounding, extraction	☐
05	**Removed substances** Toxic substance information, disposal	☐
06	**Compressed air and setup location** Compressor on site or brought along	☐

Egger PowAir Cleaning · EPAC14 GmbH
Wangau 37, 5311 Innerschwand am Mondsee · +43 6225 28810 · office@eggerpowair.com
Hotline 24/7: 00800 2532 6464 · eggercoldjet.at/en/safety

AS OF NOVEMBER 2026